BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing LED Street lights and Timers in main roads of Sector A in Ward No-04
2	Estimate cost / amount	25.00 Lakhs
3	Name Of Contractor	M/s Suraksha Electricals
4	Amount of Contractor	Rs. 26,24,991/-
5	Agreement No.	EE/Ele/YZ/AGR/ 126/2018-19 Dt:05-03-2018
6	No. and date Under which the work order has been issued	EE/Ele/YZ/WO/126/2018-19 Dt:05-03-2018
7	Time limit originally fixed for completion	180 Days
8	Date of application by the contractor for granting extension	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	YES
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	180 Days
12	Work carried out during the first period of extension	-
13	Work carried out during And extension	90%
14	Time now applied for	144 Days
15	Date of recommending time limit applied	29.08.2018
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	-

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	
21	Report by Asst. Executive engineer	main work is completed within the stipulated period but delay is only on installation of released ~~left~~ left installations as per the directions of corporators
22	Recommendation of executive engieer	Delay as stated in above column from AEE

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone